

KANSAS RIVER WASTEWATER
TREATMENT PLANT IMPROVEMENTS
AND NUTRIENT REMOVAL

Leah Morris Engineering Program Manager

Omar Maali Project Engineer

Project Scope

 Regulatory driven upgrades to target phosphorous removal.

 Renovations of existing infrastructure for asset management.

• Upgrades to existing technologies to align with City's Strategic Plan.





Project Team





Project Timeline

July 2020:
 Engineering Design Services Approved

 April 2021: Construction Manager at Risk (CMAR) delivery method approved

 April 2021 – August 2021:
 CMAR Request for Proposals and Additional Engineering

October 2021 – December 2022:
 Design and CMAR Services with
 GMP 1 awarded in October 2022






Project Timeline

- March 2023 Additional Engineering Services with BV to:
 - Perform Construction Engineering Services and Project Controls.
- May 2023 (*Present*) Work packages are out for advertisement with McCarthy.
- July 2023 Anticipated award of Final Guaranteed Maximum Price.

• January 2023 to December 2026 – Construction Activities.






Project Scope

The plant improvement project includes upgrades to the following areas:

- Converting four Aeration Basins to BNR Basins.
- Addition of Recycled Activated Sludge (RAS) fermentation tank.
- Conversion of a Chlorine Basin to an Ultraviolet Disinfection system.
- New SCADA/Server Facility.
- Upgrades to pump/valve structures.
- Replacement of Grit Equipment.
- Influent Splitter Structure.













Cost Model/ Development

- Collaborative Cost Model
- Cost Estimates with higher accuracy








Scheduling & MOPO

- Collaborative Construction Sequencing
- Maintenance of plant operations (MOPO) to coordinate & combine shutdowns whenever possible.
- Plant remains in operation
- Numerous process start-ups during construction



RWWTP - Blower MOPO Sequence				MECARTHY.	The state of the s
DESCRIPTION	RESP	DUR	START	END	PROPOSE (1967) (
(MOPO Prerequisites)					27 CAMPLES DECH DISNATION
Procurement/delivery of new blowers	12/15/23				TOTAL MARKET MAR
Procurement/delivery of new SWBD-1 breakers	10/18/23				CHARLE SHALL A
Decommissioning of existing aeration basins 1 and 2	10/16/23				MINISTERIOR PROCESSAN (199)
Phase 1		0	12/15/23	12/16/23	No. of the Control of
F/P/S new concrete blower pad	CONC	5d	12/15/23	12/21/23	TOTAL AND THOU PAGE.
Install new blower, BLR-AIR-8-21, discharge flexible connector, check valve, and butterfly valve	MECH	20d	12/15/23	01/18/24	NA RAIN 12.
Cipse isolation valve on existing header between blower #1 and #2	CMAR	1d	01/19/24	01/19/24	FC 1 shadown
LOTO valve in closed position	CMAR	1d	01/19/24	01/19/24	MOPO required to install these poles of IVVCOB
Temporary shutdown blower #1 (air to basins 384)	COL	1d	01/19/24	01/19/24	
LOTO blower#1	CMAR	1d	01/19/24	01/19/24	BOATHANIA -
Remove 14" blind flange on existing header and tie-in new blower to 14" flange	MECH	1d	01/19/24	01/19/24	CONTROL ATON DESCRIPTION TO 2 TO
Remove LOTO on blower #1	CMAR	1d	01/19/24	01/19/24	A C C CONTROL
Install new control panel, CP-AIR-8-21 & run new conduits between SWBD, CP, and BLR	ELEC	8d	01/16/24	01/25/24	
Pullterminate wire between BLR, CP, and SWBD	ELEC	2d	01/25/24	01/26/24	CAMPERS STORAGE
Temporary shutdown SWBD-1 (New Breaker)	COL	1d	01/26/24	01/26/24	Temp pump FC3 effluent ini
Install new breaker, SWBD1-2, in available space (~1 hour)	ELEC	1d	01/26/24	01/26/24	2-STAGE SING COME CLOSED Excess Flow Storage Basin, which Will push flow to exce
Re-energize SWBD-1 (Terminations)	COL	1d	01/26/24	01/26/24	flow chloring contact beain, directly to dechlorington be
BLR-AIR-8-21 startup services (local controls only)	BLWR	3d	01/29/24	01/31/24	2002
Set up temp blower at Aerated Grit & temp power	CMAR/ELEC	3d	01/22/24	01/24/24	(FF 2 PLOSE DESCRIPTION DE
Pre-Assemble stainless tee and butterfly valve	MECH	1d	01/22/24	01/22/24	MASTROM RAS FROM FRANK TO CONCESS FLOW TO CONC
Permanent shuldown blowers #2 and #3	COL	1d	01/25/24	01/25/24	PROPOSED 3 STAGE PROPOSED IN S
LOTO blower #2 and blower #3	CMAR	1d	01/25/24	01/25/24	
Cut out stainless air piping and weld flanges at Aerated Grit	MECH	1d	01/25/24	01/25/24	AND TRANSPORTED TO THE CAMPAGE COMMERCED
Bolt up pre-assembled stainless tee and butterfly valve	MECH	1d	01/25/24	01/25/24	AND
Tie-in temp blower to stainloss tee	MECH	1d	01/25/24	01/25/24	WHITTHS VALUE VALU
Close new butterfly valve upstream of stainless tee	CMAR	1d	01/25/24	01/25/24	
LOTO butterfly valve in closed position	CMAR	1d	01/25/24	01/25/24	MODEL STATE ACCUMENT TO THE PROPERTY OF THE PR
Start up temp blower feeding Aerated Grit	CMAR	2d	01/25/24	01/26/24	NECTICLE PART TO COLOR STATE OF THE STATE OF
Phase 2		0	01/29/24	01/29/24	maintain normal operation
Demo existing blowers 2 & 3, associated electrical, and piping up to isolation valve in header	DEMO	12d	01/29/24	02/14/24	



Project Budget

Approved CIP

2020 2021 2022 2023 <u>TOTAL</u>

MS-200013 Kansas River WWTP Improvements

\$662,000

\$2,500,000

\$7,900,000

\$59,700,000

\$70,762,000

Authorized Contracts to Date

Professional Services

Engineering Design

Preconstruction

Construction Inspection

GMP 1
Construction

TOTAL Authorized
Contracts

\$59,750

\$5,113,029

\$250,000

\$5,029,453

\$8,162,752

\$18,614,984



Value Engineering

30% Cost Model

- September 2022
- Construction Duration November 2022 October 2026
- Estimated CMAR Costs \$63,300,000
- Estimated Construction Phase Services Cost \$5,500,000

60% Cost Model

- Construction Duration November 2022 June 2026
- Estimated CMAR Costs \$63,100,000
- Estimated Construction Phase Services \$5,200,000






Value Engineering & Bid Alternatives

Value Engineering Items

- Construction Sequencing
- Construction Materials Alternatives
- Building Materials Alternatives
- Electrical Conduit Trenching
- Compressed Air System and Mechanical Mixing Evaluation

Bid Alternates

- Grit Equipment Replacement
- Ultraviolet (UV) Disinfection Complex
- SCADA/Server Building Shell











Sustainable Infrastructure

- City's Strategic Plan; Commitments to how we do our work in.
- Envision framework is being used to provide the guidance needed to build sustainable and resilient infrastructure.
- It helps the City to optimize project resilience for both short-term and long-term impacts.
- Team collaboration to make more informed decisions about the sustainability of infrastructure





Partnering Meetings & Outreach

- Partnering Meetings
 - Build trust and transparency
 - Create an environment of collaboration and teamwork
 - Align our common goals
- Contractor Outreach
 - Clarify roles and responsibilities
 - Make it more appealing for competitive bids.





Partnering Kick-Off Meeting Feb #, 2022

GOALS & OBJECTIVES

- Create the foundation for an environment of collaboration and teamwork
- Align our common goals
- o Clarify roles and responsibilities and agree to lines of communication
- Review and discuss issues that require planning



PLANT IMPROVEMENTS REQUEST FOR SUBCONTRACTORS

This is a request for subcontractors to prequalify to bid. Subcontractors are invited to a Project Introduction on February 9, 2023. This event will showcase the needed subcontractor work with McCarthy representatives there to answer questions.

Kansas River Wastewater Treatment Plant Improvements SUBCONTRACTOR PROJECT INTRODUCTION

> FEBRUARY 9, 2023 - 10AM TO 12 PM (check in starts at 9:30 AM)

> > WHERE: DoubleTree by Hilton Lawrence, KS

PLEASE RSVP/REGISTER BY FEBRUARY 7, 2023

NOTE: You can register the at the event, pre-registration is preferred.

GO TO: prequalification.McCarthy.com To Begin the Prequalification Process


Project Background: The Kansas River treatment plant improvement project will upgrade

200 McDonald Drive

Melinda/Trevor, Derek & Walt

Brian & Jeff

Public Information



Project Website: https://lawrenceks.org/mso/krwwtp-improvements/



Safety First

 Participated in Construction Safety Week – All teams are presenting each morning.

 Participate in OSHA's National Safety Stand-Down to Prevent Falls in Construction by taking a moment mid-day Thursday.

 Safety Innovation: Suggestion Box will be introduced to the project.



SAFETY

BOX







